20% COMPONENT OF THE IRA UTILIZATION FOR THE <u>2nd</u> QUARTER, CY <u>2016</u>

FEDMO	1	
PRIEW	EBILO	RECORDS SECTION ILIGAN CITY
PY: Mys Maris	RECEIVE	DATE 7/27/20/6 BY nut
DATE: ALM LA	RELEASE	UATEBY
, SIG. :	Page	of 4 pages

Province, City or Municipality ____ Iligan City

Program or		Total Cost		Target		ect Status	No. of	Remarks		
Project	Location		Date Started	Completion	% of	Total Cost Incurred to date	Extensions			
				Date	Completion		if any	A COMMON OF THE STATE OF THE ST		
SOCIAL DEVELOPMENT		-								
Loan Amortizations:										
Water Supply Improvement Project (LBP/WB)	Iligan City				1		_			
- Principal	3 3 3 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	31,300,000.00	1/12/2016	12/31/2016	49.99%	15,648,611.64		Amortizations for CY 2016 0nl		
- Interest		17,741,000.00	1/12/2016	12/31/2016	62.90%	11,159,248.15		Amortizations for CY 2016 0nl		
Various Projects	Iligan City									
- Principal	Ingan City	3,000,000.00	-	-	-	-		No implementation yet on the 2nd quarter of CY 2016		
- Interest		2,000,000.00	-	in the state of th	-		-	No implementation yet on the 2nd quarter of CY 2016		
Water Supply Improvement Program:	1 1							2nd quarter of G1 2010		
Electro-Fusion Machine Tools and various sizes of HDPE Coupler for Repair of HDPE Transmission Pipe Leak	Iligan City	3,000,000.00	W.	es es	æ	¥	×	No implementation yet on the 2nd quarter of CY 2016		
Construction of 500 Im Security fence at Ditucalan Watershed Area & completion of SatelliteLaboratory Building Phase 4	Brgy. Ditucalan	4,000,000.00	F	8			-	No implementation yet on the 2nd quarter of CY 2016		
HDPE Pipe replacement for immediate repair of leakage along Main Transmission Pipe	Iligan City	2,006,013.00	-	-	-		e de la companya de l	No implementation yet on the 2nd quarter of CY 2016		
Electrification & Treatment Facilities to include Security Perimeter enclosure in ICWS Water sources Abaga #1 & 2 #1 & 2 to include at Barangay Upper Tominobo, I.C.	Brgy. Upper Tominobo	4,000,000.00		9		•		No implementation yet on the 2nd quarter of CY 2016		

20% COMPONENT OF THE IRA UTILIZATION FOR THE 2nd QUARTER, CY 2016

Province, City or Municipality : ____ Iligan City

Page 2 of 4 pages

Program or Project	Location	Total Cost	Date	Target Completion	Project Status		No. of	
					% of	Total Cost Incurred	Extensions	Remarks
			Started	Date	Completion	to date	if any	
Rehabilitation and improvement of Tominobo Water Filling Station and Satellite Office	Brgy. Tomas Cabili	445,000.00	받	-	3	-		No implementation yet on the 2nd quarter of CY 2016
Water Treatment Facilities of Abaga Spring Source #1 at Barangay Tominobo, Iligan City	Brgy. Upper Tominobo	600,000.00		-	-	-	=	No implementation yet on the 2nd quarter of CY 2016
Water Leakages Reduction Program	Iligan City	400,000.00	=	-	-	=	-	No implementation yet on the 2nd quarter of CY 2016
Construction of CECAP Building including purchase of OB-Gyne Equipment, Laboratory supplies & other expenses	Brgy. Pala-o	900,000.00		-	(-)	-	-	No implementation yet on the 2nd quarter of CY 2016
CONOMIC DEVELOPMENT	line :	* 2010						
Bottom-up-Budgeting (BuB) Program - Counterpart Fund	Iligan City	20,000,000.00	-	-	-	=	-	No implementation yet on the 2nd quarter of CY 2016
Bamboo Nursery/Plantation	Iligan City	500,000.00		-	-	-	-6	No implementation yet on the 2nd quarter of CY 2016
Mangrove Reforestation Program	Iligan City	100,000.00	-	-	-	=	-	No implementation yet on the 2nd quarter of CY 2016
PRDP Counterpart Fund	Iligan City	7,009,000.00	-	-	-	-	-	No implementation yet on the 2nd quarter of CY 2016
Rehabilitation/Improvement of Cultural Heritage Anahaw Amphitheater Multi-Purpose Building at Buhanginan Hill	Brgy. Pala-o	3,000,000.00		-	-	-	-	No implementation yet on the 2nd quarter of CY 2016

20% COMPONENT OF THE IRA UTILIZATION FOR THE 2nd QUARTER, CY 2016

Province.	City or	Municipality	Higan City
	A CONTRACTOR OF THE PARTY OF TH	AND REAL PROPERTY OF THE PROPE	

Page 3 of 4 pages

Program or	100 mg	5245358251	SECTION 1	Target	Project Status		No. of	
Project	Location	Total Cost	Date Started	Completion Date	% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Purchase of land for resettlement & other projects	Iligan City	5,000,000.00	100	7	*:	**		No implementation yet on the 2nd quarter of CY 2016
Local Economic Development Project:								
Bamboo. Coco Coir/Coco-based products and other commodities	Iligan City	7,400,000.00	198		8	+		No implementation yet on the 2nd quarter of CY 2016
Establishment of livestock Auction Market		1,500,000.00	\$1 9 00	-	*	(4)	÷3	No implementation yet on the 2nd quarter of CY 2016
Counterpart fund for the CY 2016 Farm-to-Market Road	Iligan City	2,600,000.00	120	-	79			No implementation yet on the 2nd quarter of CY 2016
Barangay Development Projects	Iligan City	44,000,000.00	-		7.	0	- 34	No implementation yet on the 2nd quarter of CY 2016
NVIRONMENTAL DEVELOPMENT								2.10 quarter 01 01 2010
Loan Amortizations: Solid Waste Management Project (DBP)	Iligan City	10 501 701 00	200046	4004/0040	500	2 222 222 42		
- Principal		16,561,721.00	2/2/2016	12/31/2016	50%	8,280,860.40		Amortizations for CY 2016 on
- Interest		4,197,279.00	2/2/2016	12/31/2016	54.49%	2,287,242.66		Amortizations for CY 2016 on
IBJT Bagsakan Market and Drainage Sub-Proj. (ADB (DOF-PRMDP)								
- Principal	Iligan City	3,161,324.00	4/21/2016	12/31/2016	48.54%	1,534,623.40	2	Amortizations for CY 2016 onl
- Interest	Iligan City	494,676.00	4/21/2016	12/31/2016	59 26%	293.137.64		Amortizations for CY 2016 on

20% COMPONENT OF THE IRA UTILIZATION FOR THE 2nd QUARTER, CY 2016

Province City or Municipality Iligan City

Page 4 of 4 pages

Program or Project				5000 (Section 1970) (Section 1970)	Project Status		No. of	
	Location	Total Cost	Date Started		% of Completion	Total Cost Incurred to date	Extensions if any	Remarks
Solid Waste Management Project								
Acquisition of Dumptruck	Iligan City	4,000,000.00	~	-	-	<u>-</u>	2	No implementation yet on the 2nd quarter of CY 2016.
Closure & Rehanilitation of Barangay Santiago Dumpsite	Iligan City	3,000,000.00	-		-	_		No implementation yet on the 2nd quarter of CY 2016.
Purchase of Backhoe for MRF	Iligan City	8,000,000.00	-	-	-	-	•	No implementation yet on the 2nd quarter of CY 2016.
Purchase and installation of liner for Sanitary Landfill TOTAL	Iligan City	1,400,000.00 201,316,013.00	ā:		-	39,203,723.89		No implementation yet on the 2nd quarter of CY 2016.

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MARINA P. JUMALON
City Gov't. Dept. Head II
City Budget Officer

CELS**& G. RESENCIA**City Mayor